



## MAIN BUILDING CONSTRUCTION – LEVEL 1 STRUCTURE

### Concrete Slabs

- The basement floor slab was poured on February 6<sup>th</sup>. This area will consist of the new electrical, mechanical and communications rooms.
- The first layer of the Level 1 suspended slab was poured on February 16<sup>th</sup>. This location will serve as the new loading bay for both the existing JBRC and the new RHNH.
- Compacted backfill is nearly complete at the north end of the site. Construction of the concrete beams that help support the remaining Level 1 floor slab are also in progress.
- The north half of the Level 1 slab is scheduled to be poured in early March.

### Work inside JBRC Tunnel

- The structural retrofit of the JBRC tunnel is in the final stages of construction. The tunnel is expected to re-open in early March.
- Advance notice of future tunnel shutdowns will be provided once dates are confirmed.

### Upcoming Work

- Other construction goals in the month of March include the next section of the elevator shaft as well as all the columns to support the Level 2 floor slab.
- Construction of the Level 2 floor slab is targeted for early April.



Crews work to compact the structural backfill (background). Reinforcing steel is positioned for the grade beams (foreground).



A photo from the fifth floor of the JBRC depicts the overall status of construction – the new building is now at street level.